

**CURRENT AND UPCOMING SITES  
UPDATED AS OF April 2024**

ID # Project #	WO	Dist	Location 1	From / And	To	Start / Tentative Start Date	End / Tentative End Date	Status
20220085.07		8	OLD CUTLER RD	SW 212ND ST	SW 224TH ST	3/4/2024	JUL/2024	Under Construction
20220085.08		8	OLD CUTLER RD	SW 224TH ST	FL TURNPIKE EXP	3/4/2024	JUN/2024	Under Construction
20220085.09		8	OLD CUTLER RD	SW 87 Ave	SW 184 ST	3/13/2024	JUN/2024	Under Construction
20220085.11		11	SW 36 ST-SW 39 ST	SW 149 AVE	SW 149 PI	2/20/2024	JUL/2024	Under Construction
20220085.12		7	7200	Crandon Blv.		5/13/2024	JUL/2024	Under Construction
20220085.13		6	NW 74 Ave north	NW 70 St		4/17/2024	JUL/2024	Under Construction
20220209.02 REV		6_10	Fontainebleau Blvd	NW 107 Ave to Park Blvd & Park Blvd from Fontainebleau Blvd	NW 87 Ave	11/02/2023	MAY/2024	Under Construction
20220209.03		2	NE 146 ST - NE 150 ST	N SPUR DR	MEMORIAL HIGHWAY	2/22/2024	JUN/2024	Under Construction
20220209.04		2	NW 119 ST-NW 121 ST	NW 2 AVE-NW 6 AVE		1/11/2024	JUL/2024	Under Construction
20220209.05		11	SW 10 ST	SW 147 AVE	SW 152 AVE	2/5/2024	JUN/2024	Under Construction
20220209.07		4	DADE BLVD	VENETIAN CAUSEWAY	BAY RD	2/24/2024	JUN/2024	Under Construction
20220209.08		11	SW 4 ST	SW 87 AVE	SW 92 AVE	3/15/2024	AUG/2024	Under Construction
20220209.09		6	SW 71 Ave	SW 46 ST	SW 47 ST	4/2/2024	AUG/2024	Under Construction
20220209.10		6	SW 48 St	SW72 Ave	SW 74 Ct	4/1/2024	AUG/2024	Under Construction
20220209.11		6	SW 50 Ter	SW 74 Ct	SW 75 Ave	4/2/2024	AUG/2024	Under Construction
20220110.05 REV1		12	NW 116TH WAY	NW 107TH AVE	NW SOUTH RIVER DR	3/4/2024	AUG/2024	Under Construction
20230158.01		2_3	NW 32 Ave	NW 54 St	NW 103 St	3/19/2024	AUG/2024	Under Construction
20230159.01		2	NE 8 Ave	NE 151 St	NE 157 St	3/25/24	JUL/2024	Under Construction
20230159.02		2	NE 156 St	NE 2 Ave	NE 4 Ave	4/12/24	JUL/2024	Under Construction
20230159.03		2	S Spur Dr	NE 148 St	NE 150 St	4/25/2024	JUL/2024	Under Construction
20230159.04		2	NE 165 St	NE 5 Ave	NE 6 Ave	4/25/24	AUG/2024	Under Construction
20230159.05		2	NE 149 St	NE 12 Ave	Ne 16 Ave	4/12/2024	SEPT/2024	Under Construction
20230159.07		2_3	NW 32 Ave	NW 36 S	NW 54 ST	3/11/2024	AUG/2024	Under Construction
20220084.12		7	SW 137 Ave	SW 16 St	SW 18 St	JUN/2024	AUG/2024	WO in Process
20220085.14		5_6	W 37 Ave	SW 8 St	NW 21 St	JUN/2024	SEPT/2024	WO in Process
20220209.14		6	Coral Way	SW 42 Ave	SW 57 Ave	MAY/2024	AUG/2024	WO in Process
20220110.10		2	NE 151 ST	NE 10 Ave	US-1	MAY/2025	AUG/2024	WO Pending Start
20230158.02		11	SW 157 Ave-SW 162 Ave	SW 48 St-SW 56 St		MAY/2024	AUG/2024	WO Pending Start
20230158.03		11	SW 167 Ave	SW 88 St	SW 104 St	JUN/2024	SEPT/2024	WO in Process
20230159.06		2	NW 12 Ct	NW 110 St	NW 111 St	JUN/2024	SEPT/2024	WO Pending Start
20230159.08		7	OLD CUTLER RD	SW 57 AVE	Cartagena Circle	JUN/2024	NOV/2024	WO Pending Start
20230159.09		11	SW 162 Ave	SW 104 St	SW 112 St	JUL/2024	NOV/2024	WO Pending Start
20230159.10		11	SW 96 St	SW 162 Ave	SW 167 Ave	JUL/2024	SEPT/2024	WO in Process
20230159.11		8	SW 112 Ave	SW 256 St	SW 268 St	JUL/2024	SEPT/2024	WO in Process
TBD:		To be determinate						